

FIRST & FINAL BILL

FIRST & FINAL BILL									
Division		Byatarayanapura							
Sub Division		Kodigehalli							
Head of Account		P-3333							
Estimated cost		46.00 Lakhs							
Name of the Agency		Sri:G.Madhava Naik							
Job Number		08-18-000007							
Work order no		BBMP/EE/BTP/WO/19/18-19							
	AS No.	AS/EE(BTP)/164/17-18					Dt; 27-01-2018		
	TS No.	TS/CE(YNK)/558/17-18					Dt; 27-01-2019		
Date of Commencement									
Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli Ward No.8									
Pre Measurement Recorded on		17-06-2019							
	Item No	1							
	Item Name	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications							
SI No	Description of work	No	Dimensions			Quantity	Unit	Remarks	
			L	B	D				
	RCC drain								
	Marutinagara 7th cross	RHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	3.20	0.95	0.85	2.58 ✓		
		LHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	2.90	0.95	0.85	2.34 ✓		
	6th cross	RHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	5.20	0.95	0.85	4.20 ✓		
	5th cross	LHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	8.30	0.95	0.85	6.70 ✓		
		RHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	8.50	0.95	0.85	6.86 ✓		
	4th cross	LHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	10.00	0.95	0.85	8.08 ✓		
		RHS	1	30.00	0.95	0.85	24.23 ✓		
			1	30.00	0.95	0.85	24.23 ✓		
			1	9.90	0.95	0.85	7.99 ✓		
	3rd cross	LHS	1	30.00	0.95	0.85	24.23 ✓		
			1	24.80	0.95	0.85	20.03 ✓		
		RHS	1	30.00	0.95	0.85	24.23 ✓		


Contractor.

446.39

446-39
Page (2)

SI No	Description of work		No	Dimensions			Quantity	Unit	Remarks
				L	B	D			
			1	25.20	0.95	0.85	20.35		
	2nd cross	RHS	1	30.00	0.95	0.85	24.23		
			1	20.00	0.95	0.85	16.15		
			1	12.50	0.95	0.85	10.09		
		LHS	1	30.00	0.95	0.90	25.65		
			1	8.20	0.95	0.90	7.01		
						Total	549.86	Cum	
						Qty ltd to	548.72	Cum	


Assistant Engineer


Assistant Executive Engineer
Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli Ward No.8

	Pre Measurement Recorded on		19-06-2019						
	Item No	2							
	Item Name	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2.							
SI No	Description of work	No	Dimensions			Quantity	Unit	Remarks	
			L	B	D				
	RCC drain bed								
	Marutinagara 7th cross	RHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	3.20	0.95	0.15	0.46 ✓		
		LHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	2.90	0.95	0.15	0.41 ✓		
	6th cross	RHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	5.20	0.95	0.15	0.74 ✓		
	5th cross	LHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	8.30	0.95	0.15	1.18 ✓		
		RHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	8.50	0.95	0.15	1.21 ✓		
	4th cross	LHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	10.00	0.95	0.15	1.43 ✓		
		RHS	1	30.00	0.95	0.15	4.28 ✓		
			1	30.00	0.95	0.15	4.28 ✓		
			1	9.90	0.95	0.15	1.41 ✓		
	3rd cross	LHS	1	30.00	0.95	0.15	4.28 ✓		
			1	24.80	0.95	0.15	3.53 ✓		
		RHS	1	30.00	0.95	0.15	4.28 ✓		
			1	25.20	0.95	0.15	3.59 ✓		
	2nd cross	RHS	1	30.00	0.95	0.15	4.28 ✓		
			1	20.00	0.95	0.15	2.85 ✓		
			1	12.50	0.95	0.15	1.78 ✓		
		LHS	1	30.00	0.95	0.15	4.28 ✓		
			1	8.20	0.95	0.15	1.17 ✓		
					Total	96.71	Cum		
					Qty ltd to	96.62	Cum		

Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli Ward No.8

	Pre Measurement Recorded on		24-06-2019					
	Item No	3						
	Item Name	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2						
SI No	Description of work	No	Dimensions			Quantity	Unit	Remarks
			L	B	D			
	RCC drain bed							
	Marutnagara 7th cross	RHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	3.20	0.15	0.96		
		LHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	2.90	0.15	0.87		
	6th cross	RHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	5.20	0.15	1.56		
	5th cross	LHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	8.30	0.15	2.49		
		RHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	8.50	0.15	2.55		
	4th cross	LHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	10.00	0.15	3.00		
		RHS	1x2	30.00	0.15	9.00		
			1x2	30.00	0.15	9.00		
			1x2	9.90	0.15	2.97		
	3rd cross	LHS	1x2	30.00	0.15	9.00		
			1x2	24.80	0.15	7.44		
		RHS	1x2	30.00	0.15	9.00		
			1x2	25.20	0.15	7.56		
	2nd cross	RHS	1x2	30.00	0.15	9.00		
			1x2	20.00	0.15	6.00		
			1x2	12.50	0.15	3.75		
		LHS	1x2	30.00	0.15	9.00		
			1x2	8.20	0.15	2.46		
					Total	203.61	Sqm	
					Qty ltd to	203.40	Sqm	

Assistant Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli Ward No.8

Pre Measurement Recorded on		24-06-2019						
Item No		4						
Item Name		KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2						
SI No	Description of work	No	Dimensions			Quantity	Unit	Remarks
			L	B	D			
	RCC drain bed							
	Marutinagara 7th cross	RHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	3.20	0.60	7.68		
		LHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	2.90	0.60	6.96		
	6th cross	RHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	5.20	0.60	12.48		
	5th cross	LHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	8.30	0.60	19.92		
		RHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	8.50	0.60	20.40		
	4th cross	LHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	10.00	0.60	24.00		
		RHS	2x2	30.00	0.60	72.00		
			2x2	30.00	0.60	72.00		
			2x2	9.90	0.60	23.76		
	3rd cross	LHS	2x2	30.00	0.60	72.00		
			2x2	24.80	0.60	59.52		check
		RHS	2x2	30.00	0.60	72.00		
			2x2	25.20	0.60	60.48		
	2nd cross	RHS	2x2	30.00	0.60	72.00		
			2x2	20.00	0.60	48.00		
			2x2	12.50	0.60	30.00		
		LHS	2x2	30.00	0.60	72.00		
			2x2	8.20	0.60	19.68		
					Total	1628.88	Sqm	
					Qty ltd to	1576.80	Sqm	

Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli

Ward No.8

Pre Measurement Recorded on 24-06-2019

Item No 5

KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 -do- TMT Bars Fe 500 P.17/It.No.4.46.2 of 2016-17 P W D SR)

Item Name

Sl No	Description of work	No	Dimensions			Quantity	Unit	Remarks
			L	B	D			
	Dia of bars	No. of Bars	Length	Total Length mtr	Kg/Rmtr	Total in Kg		
	10mm dia main bar spacing at 150mm c/c	422	1.95	823.55	0.62	510.60		510.20 ✓
	8mm dia Distribution bar spacing at 150mm c/c	20	63.20	1264.00	0.39	492.96		
	10mm dia main bar spacing at 150mm c/c	421	1.95	820.95	0.62	508.99		
	8mm dia Distribution bar spacing at 150mm c/c	20	62.90	1258.00	0.39	490.62		
	10mm dia main bar spacing at 150mm c/c	437	1.95	852.15	0.62	528.33		
	8mm dia Distribution bar spacing at 150mm c/c	20	65.20	1304.00	0.39	508.56		
	10mm dia main bar spacing at 150mm c/c	457	1.95	891.15	0.62	552.51		
	8mm dia Distribution bar spacing at 150mm c/c	20	68.30	1366.00	0.39	532.74		
	10mm dia main bar spacing at 150mm c/c	459	1.95	895.05	0.62	554.93		
	8mm dia Distribution bar spacing at 150mm c/c	20	68.50	1370.00	0.39	534.30		
	10mm dia main bar spacing at 150mm c/c	469	1.95	914.55	0.62	567.02		
	8mm dia Distribution bar spacing at 150mm c/c	20	70.00	1400.00	0.39	546.00		
	10mm dia main bar spacing at 150mm c/c	468	1.95	912.60	0.62	565.81		
	8mm dia Distribution bar spacing at 150mm c/c	20	69.90	1398.00	0.39	545.22		
	10mm dia main bar spacing at 150mm c/c	367	1.95	715.65	0.62	443.70		
	8mm dia Distribution bar spacing at 150mm c/c	20	54.80	1096.00	0.39	427.44		
	10mm dia main bar spacing at 150mm c/c	370	1.95	721.50	0.62	447.33		
	8mm dia Distribution bar spacing at 150mm c/c	20	55.20	1104.00	0.39	430.56		
	10mm dia main bar spacing at 150mm c/c	419	1.95	817.05	0.62	506.57		
	8mm dia Distribution bar spacing at 150mm c/c	20	62.50	1250.00	0.39	487.50		
	10mm dia main bar spacing at 150mm c/c	257	1.95	501.15	0.62	310.71		
	8mm dia Distribution bar spacing at 150mm c/c	20	38.20	764.00	0.39	297.96		
					Total	10790.38	Kgs	10789.97
					Total	10.79	Tonnes	10.789
					Qty ltd to	10.70	Tonnes	

Assistant Engineer

Assistant Executive Engineer.
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli Ward No.8

Measurement Recorded on		6-8-2019						
Item No		6						
Item Name		Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing , main and secondary beams with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)						
SI No	Description of work	No	Dimensions			Quantity	Unit	Remarks
			L	B	D			
	RCC drain bottom raft							
	Marutinagara 7th cross	RHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	3.20	0.75	0.15	0.36	
	Sidewall		2	63.20	0.15	0.60	11.38	
		LHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	2.90	0.75	0.15	0.33	
	Sidewall		2	62.90	0.15	0.60	11.32	
	6th cross	RHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	5.20	0.75	0.15	0.59	
	Sidewall		2	65.20	0.15	0.60	11.74	
	5th cross	LHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	8.30	0.75	0.15	0.93	
	Sidewall		2	68.30	0.15	0.60	12.29	
		RHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	8.50	0.75	0.15	0.96	
	Sidewall		2	68.50	0.15	0.60	12.33	
	4th cross	LHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	10.00	0.75	0.15	1.13	
	Sidewall		2	70.00	0.15	0.60	12.60	
		RHS	1	30.00	0.75	0.15	3.38	
			1	30.00	0.75	0.15	3.38	
			1	9.90	0.75	0.15	1.11	
	Sidewall		2	69.90	0.15	0.55	11.53	
	3rd cross	LHS	1	30.00	0.75	0.15	3.38	
			1	24.80	0.75	0.15	2.79	
	Sidewall		2	54.80	0.15	0.60	9.86	
		RHS	1	30.00	0.75	0.15	3.38	

155.25

Sl No	Description of work	No	Dimensions			Quantity	Unit	Remarks
			L	B	D			
		1	25.20	0.75	0.15	2.84		
	Sidewall	2	55.20	0.15	0.60	9.94		
	2nd cross	1	30.00	0.75	0.15	3.38		
		1	20.00	0.75	0.15	2.25		
		1	12.50	0.75	0.15	1.41		
	Sidewall	2	62.50	0.15	0.55	10.31		
		1	30.00	0.75	0.15	3.38		
		2	8.20	0.75	0.15	0.92		
	Sidewall	2	38.20	0.15	0.50	5.73		
					Total	195.39	Cum	
					Qty ltd to	194.54	Cum	

Assistant Engineer

Assistant Executive Engineer
Kodigeha Sub Division
Yelahanka Zone, B.B.M.
Bengaluru

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at,
Kodigehalli Ward No.8

Measurement Recorded on

6-8-2019

Item No

7

Item Name

Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement including form work lift charges, curing and concrete finished surfaces on both sides etc., complete and as per drawing and the direction of Engineer in charge(Data Rate)

SI No	Description of work		No	Dimensions			Quantity	Unit	Remarks
				L	B	D			
	RCC drain								
	Marutnagara 7th cross	RHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	3.20	0.75		2.40	✓	
		LHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	2.90	0.75		2.18	✓	
	6th cross	RHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	5.20	0.75		3.90	✓	
	5th cross	LHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	8.30	0.75		6.23	✓	
		RHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	8.50	0.75		6.38	✓	
	4th cross	LHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	10.00	0.75		7.50	✓	
		RHS	1	30.00	0.75		22.50	✓	
			1	30.00	0.75		22.50	✓	
			1	9.90	0.75		7.43	✓	
	3rd cross	LHS	1	30.00	0.75		22.50	✓	
			1	24.80	0.75		18.60	✓	
		RHS	1	30.00	0.75		22.50	✓	
			1	25.20	0.75		18.90	✓	
	2nd cross	RHS	1	30.00	0.75		22.50	✓	
			1	20.00	0.75		15.00	✓	
			1	12.50	0.75		9.38	✓	
		LHS	1	30.00	0.75		22.50	✓	
			1	8.20	0.75		6.15	✓	
							Total	509.03	Sqm
							Qty lfd to	508.50	Sqm

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

G.P.D.

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at
Kodigehalli Ward No.8

		Measurement Recorded on	6-8-09					
		Item No	8					
		Item Name	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2					
SI No	Description of work	No	Dimensions			Quantity	Unit	Remarks
			L	B	D			
	side slope cc							
	Marutinagara 7th cross	RHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	3.20	0.15	0.10	0.05	
		LHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	2.90	0.15	0.10	0.04	
	6th cross	RHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	5.20	0.15	0.10	0.08	
	5th cross	LHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	8.30	0.15	0.10	0.12	
		RHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	8.50	0.15	0.10	0.13	
	4th cross	LHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	10.00	0.15	0.10	0.15	
		RHS	1	30.00	0.15	0.10	0.45	
			1	30.00	0.15	0.10	0.45	
			1	9.90	0.15	0.10	0.15	
	3rd cross	LHS	1	30.00	0.15	0.10	0.45	
			1	24.80	0.15	0.10	0.37	
		RHS	1	30.00	0.15	0.10	0.45	
			1	25.20	0.15	0.10	0.38	
	2nd cross	RHS	1	30.00	0.15	0.10	0.45	
			1	20.00	0.15	0.10	0.30	
			1	12.50	0.15	0.10	0.19	
		LHS	1	30.00	0.15	0.10	0.45	
			1	8.20	0.15	0.10	0.12	
					Total	10.18	Cum	
					Qty ltd to	10.17	Cum	

Assistant Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

ABSTRACT BILL

Name of work: Improvements to Roads drains and culverts at Bhadrappa layout and surroundings at Kodigehalli Ward No.8

Tender item no	Description	Unit	previous		Present			Upto date	
			Quantity	Amount	Quantity	Rate	Amount	Quantity	Amount
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications	Cum			548.72	200.00	109744.00	548.72	109744.00
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2.	Cum			96.62	5800.00	560396.00	96.62	560396.00
3	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons. Specification No. KBS 4.6.2	Sqm			203.40	275.00	55935.00	203.40	55935.00
4	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour complete as-per specifications. Specification No. KBS 4.6.2	Sqm			1576.80	350.00	551880.00	1576.80	551880.00
5	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing , main and secondary beams with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.)	Cum			194.54	6900.00	1342326.00	194.54	1342326.00

[Handwritten signature]

[Handwritten signature]

[Handwritten signature]
Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Tender item no	Description	Unit	previous		Present			Upto date	
			Quantity	Amount	Quantity	Rate	Amount	Quantity	Amount
6	KSRB 4.9.2: Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 -do- TMT Bars Fe 500 P.17/lt.No.4.46.2 of 2016-17 P W D SR)	MT			10.70	70000.00	749000.00	10.70	749000.00
7	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelley 20mm and down size with steel reinforcement including form work lift charges, curing and concrete finished surfaces on both sides etc., complete and as per drawing and the direction of Engineer in charge(Data Rate)	Sqm			508.50	2000.00	1017000.00	508.50	1017000.00
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggretes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2	Cum			10.17	6300.00	64071.00	10.17	64071.00
						TOTAL	4450352.00		4450352.00

Assistant Engineer
Ward No.8

Contractor

Assistant Executive Engineer
Kodigehalli Sub division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division